

ID	Task Name	Duration	Start	Finish	June 2018	July 2018	August 2018	September 2018	October 2018	November 2018	December 2018	January 2019	February 2019	March 2019	April 2019	May 2019	June 2019	July 2019	August 2019	September 2019	October 2019	November 2019	December 2019
1	Construction - Longfellow New Addition Area A	212 days	Mon 11/5/18	Sat 8/17/19	Construction - Longfellow New Addition Area A																		
2	Mobilize	1 wk	Mon 11/5/18	Fri 11/9/18	Mobilize █ 1 wk																		
3	Temp Fence Install	2 days	Mon 11/5/18	Tue 11/6/18	Temp Fence Install █ 2 days																		
4	Enabling Work	2 wks	Mon 11/12/18	Fri 11/23/18	Enabling Work █ 2 wks																		
5	Clear Site/MWRD Pond	1 wk	Mon 11/26/18	Fri 11/30/18	Clear Site/MWRD Pond █ 1 wk																		
6	Excavation	2 wks	Mon 12/3/18	Fri 12/14/18	Excavation █ 2 wks																		
7	Foundations	15 days	Mon 12/17/18	Tue 1/8/19	Foundations █ 15 days																		
8	Steel Erection/Deck Install	12 days	Wed 1/9/19	Thu 1/24/19	Steel Erection/Deck Install █ 12 days																		
9	Lost Week - Weather	5 days	Fri 1/25/19	Thu 1/31/19	Lost Week - Weather █ 5 days																		
10	Underground Plumbing	12 days	Fri 2/1/19	Mon 2/18/19	Underground Plumbing █ 12 days																		
11	Underground Electric	5 days	Tue 2/19/19	Mon 2/25/19	Underground Electric █ 5 days																		
12	Winter Protection	5 days	Tue 2/12/19	Mon 2/18/19	Winter Protection █ 5 days																		
13	MEP Hangers	5 days	Tue 2/12/19	Mon 2/18/19	MEP Hangers █ 5 days																		
14	Prep & Pour 2nd Floor Deck	9 days	Tue 2/19/19	Fri 3/1/19	Prep & Pour 2nd Floor Deck █ 9 days																		
15	Subgrade for Slab on Grade	2 days	Mon 3/4/19	Tue 3/5/19	Subgrade for Slab on Grade █ 2 days																		
16	Prep & Pour SOG	3 days	Wed 3/6/19	Fri 3/8/19	Prep & Pour SOG █ 3 days																		
17	CMU Partitions	10 days	Tue 3/12/19	Mon 3/25/19	CMU Partitions █ 10 days																		
18	Cold Formed Framing/Sheathing at Exterior	15 days	Mon 3/18/19	Fri 4/5/19	Cold Formed Framing/Sheathing at Exterior █ 15 days																		
19	Roofing	2 wks	Mon 4/8/19	Fri 4/19/19	Roofing █ 2 wks																		
20	Exterior CMU/Air Barrier	4 wks	Mon 4/8/19	Fri 5/3/19	Exterior CMU/Air Barrier █ 4 wks																		
21	Exterior Brick	15 days	Mon 5/6/19	Fri 5/24/19	Exterior Brick █ 15 days																		
22	Windows	3 wks	Mon 5/20/19	Sat 6/8/19	Windows █ 3 wks																		
23	Nichiha Siding	15 days	Tue 5/28/19	Fri 6/14/19	Nichiha Siding █ 15 days																		
24	Layout & Top Track 2nd Floor	10 days	Mon 3/4/19	Fri 3/15/19	Layout & Top Track 2nd Floor █ 10 days																		
25	Overhead MEP Rough 2nd Floor	10 days	Mon 3/18/19	Fri 3/29/19	Overhead MEP Rough 2nd Floor █ 10 days																		
26	Layout & Top Track 1st Floor	8 days	Mon 3/11/19	Wed 3/20/19	Layout & Top Track 1st Floor █ 8 days																		
27	Overhead MEP Rough 1st Floor	2 wks	Wed 3/20/19	Tue 4/2/19	Overhead MEP Rough 1st Floor █ 2 wks																		
28	Drywall Framing	4 wks	Mon 4/1/19	Fri 4/26/19	Drywall Framing █ 4 wks																		
29	In-Wall Roughing	4 wks	Wed 4/24/19	Tue 5/21/19	In-Wall Roughing █ 4 wks																		
30	Drywall, Tape & Sand	4 wks	Mon 5/20/19	Fri 6/14/19	Drywall, Tape & Sand █ 4 wks																		
31	Prime & First Coat	2 wks	Sat 6/15/19	Wed 6/26/19	Prime & First Coat █ 2 wks																		
32	ACT Grid	2 wks	Thu 6/27/19	Tue 7/9/19	ACT Grid █ 2 wks																		
36	Millwork Install	3 wks	Tue 6/25/19	Fri 7/12/19	Millwork Install █ 3 wks																		
35	Lockers	1 wk	Thu 6/27/19	Tue 7/2/19	Lockers █ 1 wk																		
37	Kitchen Equipment	2 wks	Thu 6/27/19	Tue 7/9/19	Kitchen Equipment █ 2 wks																		
33	MEPFP Ceiling / Wall Trim	3 wks	Wed 7/3/19	Sat 7/20/19	MEPFP Ceiling / Wall Trim █ 3 wks																		
34	ACT Tiles	1 wk	Mon 7/22/19	Fri 7/26/19	ACT Tiles █ 1 wk																		
38	Division 10 Install	2 wks	Mon 7/22/19	Thu 8/1/19	Division 10 Install █ 2 wks																		
39	Flooring and Vinyl Base	3 wks	Mon 7/22/19	Wed 8/7/19	Flooring and Vinyl Base █ 3 wks																		
40	Final Painting	9 days	Thu 8/8/19	Sat 8/17/19	Final Painting █ 9 days																		
41	Elevator Courtyard	183 days	Sat 12/22/18	Sat 8/24/19	Elevator Courtyard																		
42	Winter Break Abatement/Demo/Temp Protection	10 days	Sat 12/22/18	Mon 1/7/19	Winter Break Abatement/Demo/Temp Protection █ 10 days																		
43	Excavation	4 days	Mon 1/14/19	Thu 1/17/19	Excavation █ 4 days																		
44	Underpinning/Concrete Foundations	15 days	Wed 1/16/19	Tue 2/5/19	Underpinning/Concrete Foundations █ 15 days																		

ID	Task Name	Duration	Start	Finish	June 2018	July 2018	August 2018	September 2018	October 2018	November 2018	December 2018	January 2019	February 2019	March 2019	April 2019	May 2019	June 2019	July 2019	August 2019	September 2019	October 2019	November 2019	December 2019				
45	Elevator Pit Concrete & Waterproofing	15 days	Wed 2/6/19	Tue 2/26/19	Elevator Pit Concrete & Waterproofing 15 days																						
46	Backfill	3 days	Wed 2/27/19	Fri 3/1/19	Backfill 3 days																						
47	Masonry Structure/Exterior	30 days	Wed 4/17/19	Wed 5/29/19	Masonry Structure/Exterior 30 days																						
48	Deck Support Angles/Deck	5 days	Thu 5/30/19	Wed 6/5/19	Deck Support Angles/Deck 5 days																						
49	Concrete Fill on Deck	5 days	Thu 6/6/19	Tue 6/11/19	Concrete Fill on Deck 5 days																						
50	Roof Blocking	3 days	Wed 6/12/19	Fri 6/14/19	Roof Blocking 3 days																						
51	Roofing	5 days	Sat 6/15/19	Thu 6/20/19	Roofing 5 days																						
52	Windows	5 days	Fri 6/21/19	Wed 6/26/19	Windows 5 days																						
53	Install Elevator Work Platform & Protection	10 days	Thu 6/27/19	Tue 7/9/19	Install Elevator Work Platform & Protection 10 days																						
54	Install Elevator Hoistways	5 days	Wed 7/10/19	Mon 7/15/19	Install Elevator Hoistways 5 days																						
55	Install Elevator	25 days	Tue 7/16/19	Tue 8/13/19	Install Elevator 25 days																						
56	Finishes	8 days	Wed 8/14/19	Thu 8/22/19	Finishes 8 days																						
57	Final Painting	2 days	Fri 8/23/19	Sat 8/24/19	Final Painting 2 days																						
58	Summer Interior Renovations	69 days	Thu 6/6/19	Mon 8/26/19	Summer Interior Renovations																						
59	Last Day of School	1 day	Thu 6/6/19	Thu 6/6/19	Last Day of School 1 day																						
60	Asbestos Abatement by Owner	10 days	Fri 6/7/19	Tue 6/18/19	Asbestos Abatement by Owner 10 days																						
61	Interior Demolition	8 days	Wed 6/12/19	Thu 6/20/19	Interior Demolition 8 days																						
62	Layout (Top Track & MEPFP Hangers)	5 days	Fri 6/21/19	Wed 6/26/19	Layout (Top Track & MEPFP Hangers) 5 days																						
63	New Steel for ADA Lifts/Stairs/Ramps	7 days	Fri 6/21/19	Fri 6/28/19	New Steel for ADA Lifts/Stairs/Ramps 7 days																						
64	MEP Overhead Rough	10 days	Thu 6/27/19	Tue 7/9/19	MEP Overhead Rough 10 days																						
65	Drywall Framing	6 days	Wed 7/10/19	Tue 7/16/19	Drywall Framing 6 days																						
66	Wall Rough In	6 days	Wed 7/17/19	Tue 7/23/19	Wall Rough In 6 days																						
67	Drywall, Tape & Sand	7 days	Wed 7/24/19	Wed 7/31/19	Drywall, Tape & Sand 7 days																						
68	Prime & First Coat	3 days	Thu 8/1/19	Sat 8/3/19	Prime & First Coat 3 days																						
69	ACT Grid	3 days	Mon 8/5/19	Wed 8/7/19	ACT Grid 3 days																						
70	Millwork Install	4 days	Thu 8/8/19	Mon 8/12/19	Millwork Install 4 days																						
71	MEP Trim	4 days	Thu 8/8/19	Mon 8/12/19	MEP Trim 4 days																						
72	ACT Tiles	2 days	Tue 8/13/19	Wed 8/14/19	ACT Tiles 2 days																						
73	Lockers	3 days	Thu 8/15/19	Sat 8/17/19	Lockers 3 days																						
74	Div 10 Install	3 days	Thu 8/15/19	Sat 8/17/19	Div 10 Install 3 days																						
75	Flooring and Vinyl Base	5 days	Mon 8/19/19	Fri 8/23/19	Flooring and Vinyl Base 5 days																						
76	Final Painting	2 days	Sat 8/24/19	Mon 8/26/19	Final Painting 2 days																						
77	Site Development	48 days	Mon 6/17/19	Mon 8/12/19	Site Development																						
78	Clear Site	3 days	Mon 6/17/19	Wed 6/19/19	Clear Site 3 days																						
80	Site Utilities	3 wks	Thu 6/20/19	Mon 7/8/19	Site Utilities 3 wks																						
81	Playground / Site Furnishings	3 wks	Tue 7/2/19	Fri 7/19/19	Playground / Site Furnishings 3 wks																						
79	Site Concrete	1 wk	Sat 7/20/19	Thu 7/25/19	Site Concrete 1 wk																						
83	Sod & Plantings	3 wks	Fri 7/26/19	Mon 8/12/19	Sod & Plantings 3 wks																						
82	Fence Install	1 wk	Wed 8/7/19	Mon 8/12/19	Fence Install 1 wk																						
84	Closeout / Turn Over	8 days	Mon 8/19/19	Wed 8/28/19	Closeout / Turn Over																						
85	Inspections	1 wk	Mon 8/19/19	Fri 8/23/19	Inspections 1 wk																						
87	Create Punchlist	2 days	Mon 8/19/19	Tue 8/20/19	Create Punchlist 2 days																						
88	Complete Punchlist	5 days	Wed 8/21/19	Mon 8/26/19	Complete Punchlist 5 days																						
86	Project Substantially Complete	0 days	Mon 8/26/19	Mon 8/26/19	Project Substantially Complete 8/26																						
89	Start of School 2019	0 days	Wed 8/28/19	Wed 8/28/19	Start of School 2019 8/28																						